



GO Projects - 2023

- 1) **Murray Cottage** Roof has been completed. Internal painting, including the Metal beds is in progress. Sanitary Fittings will be replaced and some additions made based on need. Two Geysers to be installed.
- 2) **Calcutta Cottage** - work has begun – the floorboards from the dressing rooms to be removed and replaced by tiles. Repairs in wooden floors to be done with recycled floorboards from the same cottage. External painting, including the roof (one coat of Red Oxide) to be done by DGH.
- 3) **Crozier Club** – Work on replacing the roof with new sheets to commence in the 1st Week of January. Tiling of the ground floor will be done as the AV Room will be on the ground floor and recreation room for Staff on the 1st Floor.
- 4) **Staff Room** in School Office – The staff room will be shifted back to its original location in the School Office to improve functioning of Admin with Teachers, and restore the Crozier Club as a Recreation Centre for all Staff.
- 5) **Heathland Cottage** – Work will commence in February – Roof repairs and painting of external walls, internal painting and repair of woodwork to be done. As this will take a month/6 weeks, the boys from Heathland will move into Assam Cottage on their return to school. (An opportunity to Air out Assam Cottage and have it inhabited for a while)
- 6) **Ahava Guest House** – The work on replacing the Roof Sheets will commence early February, followed by the repair of floorboards on the Ground floor. The up gradation of the facilities to bring it up to the standards of a “Heritage Guest House” will take place gradually during 2023, to be ready before the Birthday Celebrations.
- 7) **Girl’s Toilets** – GO has managed to find funds for the up gradation of these toilets – the main work is stemming the leakage on the roof from the tanks which is causing seepage into the toilets. Repairs of the Stall Doors to be done and a deep cleaning exercise to be carried out. Privacy wall to be built.
- 8) **School Canteen- By DGH** – A request by the HM & Senior Teacher that the classroom being used be vacated and turned back into a classroom is being heeded. The old Canteen which has a very unstable wooden floor will be worked on – planks taken up and basic cementing done at a lower level (to minimize cost) and the Canteen shifted there. Tiling can be done next winter, keeping expenditure on this venture to a minimum.

Dawn Van Steensel (Class of '72/Elliott)
Secretary –Global OGB Association (GO)